

Lebanon Valley Conservancy, Inc.

770 Cumberland St. Suite A

Lebanon PA 17042

717-273-6400

October 16th, 2021

RA-EPSCROWATERSHEDGR@pa.gov
William Severs, Watershed Manager
Department of Environmental Protection
South-central Regional Office
909 Elmerton Avenue | Harrisburg, PA 17110

Subject: C990000639, Submission of Quarterly Work Progress Report

RE: Project Progress Quarterly Report for the 3rd Quarter 2021, Grant Document/Contract Number C990000639, Water Quality Improvement Grant, "**Snitz Creek No. 2, Quittapahilla Watershed**", Lebanon Valley Conservancy, Inc.

Dear William Severs:


Enclosed please find our 2nd Quarter Project Progress report for our Grant. Report is for the period 07/01/21 to 09/30/21. No Application for Reimbursement is submitted for the 3rd Qtr.

The report and includes the following form and documents:

- DEP Work Progress Form Report
- Krall Land Owner update

If you have any questions, please contact me at 717 821 2021 or email me.

Sincerely,


Edward B. Gibble, LVC

Work Progress Report (Complete for Each Deliverable – Including those with no activity)

DEP Project Advisor: William Severs Report Period: 07/01/2021 to 09/30/2021
Grantee: Lebanon Valley Conservancy Inc. Document Number: C990000639
Project Name: Snitz Creek No. 2, Quittpahilla Watershed
This Progress Report completed by: (name): Edward Gible

Deliverable #: 1 Deliverable Title: Snitz Creek Project #2-Design and Permitting

Deliverable % Complete and Status:

Deliverable % complete: 25%. The Cornwall Borough started the process of purchasing the portion of the Krall property adjacent to the stream. All have agreed to the purchase. This will allow us to move forward to finishing the design by project completion requirement of 12/31/22. To date we have invoiced \$36,807.39 out of total project of \$159,094

Deliverable #: _____ Deliverable Title: _____

Deliverable % Complete and Status:

Deliverable #: N/A Deliverable Title: _____

Deliverable % Complete and Status:

Deliverable #: N/A Deliverable Title: _____

Deliverable % Complete and Status:

**If the project has more than four deliverables, this page may be duplicated.

Proposed Activities for Next Quarter: Task 3, Field Studies and Design Criteria. Start Task 2, Hydraulic, Task 4, Preliminary Design, and Task 6, Local, State and Federal permit Applications.

EGH 10/16/21

Up Date on Krall Negotiations to allow restarting Design

Date 10/13/21

From: Rocky Powell

To: Ned Gibble

Ned,

See attached bullet points

- On September 23rd, Clear Creeks received a subdivision plat from Jennifer Prunoske, Hanover Engineering requesting a review and signoff on the property the Borough is purchasing from the Krall's.
- Our engineers prepared and shipped a full-size plan set of the plat so I could measure the width of the area we'll have to work with for the project. After receiving it, I measured points along the stream and determined that it will be very tight at the narrowest. However, we are confident that we'll be able to design a project that meets DEP's acreage requirements.
- I contacted Jennifer on September 30th, to let her know the Borough is Ok to proceed with the purchase.
- I called Cody Rhoads today to get an update. He indicated that John Karinch is meeting with the Krall's to complete the paperwork at their end. Cody also indicated they are shooting to wrap everything before the end of the year.

Rocky