

**Lebanon Valley Conservancy, Inc.**

770 Cumberland St. Suite A

Lebanon PA 17042

717-273-6400

---

October 15th, 2020

RA-EPSCROWATERSHEDGR@pa.gov  
William Severs, Watershed Manager  
Department of Environmental Protection  
South-central Regional Office  
909 Elmerton Avenue | Harrisburg, PA 17110

Subject: C990000624, Submission of Quarterly Work Progress Report

Project Progress Quarterly Report for the 3<sup>rd</sup> Quarter 2020, Grant Document/Contract Number C990000624, Water Quality Improvement Grant, "**Beck Creek No. 6, Quittapahilla Watershed**", Lebanon Valley Conservancy, Inc.


Dear Mr. William Severs:

Enclosed please find our 3rd Quarter 2020 Project Progress report for Beck Creek #6. Report is for the period 07/01/20 to 09/30/20. Application for Reimbursement will be under a separate submittal for the period. Report includes the following forms and documents:

- DEP Work Progress Form Report.
- Clear Creeks Project Status Narrative Report from 07/01/20 to 09/30/20.

If you have any questions, please contact me at 717 821 2021 or email me.

Sincerely;



Edward B. Gibble  
LVC President

## Work Progress Report (Complete for Each Deliverable – Including those with no activity)

DEP Project Advisor: William Severs Report Period: 07/01/2020 to 09/30/2020

Grantee: Lebanon Valley Conservancy Inc. Document Number: C990000624

Project Name: Beck Creek No. 6, Quittpahilla Watershed

This Progress Report completed by: (name): Edward Gible

Deliverable #: 1 Deliverable Title: Beck Creek Project #6-Design and Permitting

Deliverable % Complete and Status:

Deliverable % complete: 68%. Task 4 -Met with Landowners to present Preliminary Design. One request to move pipe diversion to supply water to existing pond. Task 5 -Final Grading Plans and Sediment Control Plans are in progress. Design plan view, cross-sections and profile completed. Final Landscaping plan complete. Forwarded a copy of the Draft Final Design with separate set of plans showing proposed work along pipeline easement to Energy Transfer for review and comment on September 9th. Task 6 – Local, State and Federal Permitting. Conducted a Pre-Application Meeting with USACOE and Lebanon County Conservation District reviewers to walk the site and present the Preliminary Design Plans on July 21st. Currently we are working out how pay for PADEP and Distric Permitt Fees.

Deliverable #: \_\_\_\_\_ Deliverable Title: \_\_\_\_\_

Deliverable % Complete and Status:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Deliverable #: \_\_\_\_\_ Deliverable Title: \_\_\_\_\_

Deliverable % Complete and Status:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Deliverable #: \_\_\_\_\_ Deliverable Title: \_\_\_\_\_

Deliverable % Complete and Status:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

\*\*If the project has more than four deliverables, this page may be duplicated.

Proposed Activities for Next Quarter: Continue on Task 4, Preliminary Design, Task 5, Final design and Task 6,  
Local, State and Federal permitting and QWA approach Township to pay Fees.

---



# CLEAR CREEKS CONSULTING

1317 Knopp Road, Jarrettsville, Maryland 21084

(410) 692-2164

October 8, 2020

Mr. Ned Gibble  
Lebanon Valley Conservancy  
752 Willow Street, Suite E  
Lebanon, PA 17046

Re: Beck Creek 6 Stream Restoration Project Status Report

Dear Mr. Gibble:

This Status Report will update you on the work completed for the period including, July 1, 2020 through September 30, 2020.

#### Task 4.0 – Preliminary Design

1. Met with landowners to present Preliminary Design on July 2<sup>nd</sup>. Dr. Brummel requested minor changes to pipe diversion that will supply water to his existing pond. No other comments.

#### Task 5.0 – Final Design

1. Work has proceeded on the Final Design Plans. Final Grading Plans and Erosion and Sediment Control Plans are in progress. Design plan view, cross-sections and longitudinal profile completed. Final landscaping plan completed.

Forwarded a copy of the Draft Final Design with separate set of plans showing proposed work along pipeline easement to Energy Transfer for review and comment on September 9<sup>th</sup>.

#### Task 6 – Local, State and Federal Permitting

Conducted a Pre-Application Meeting with USACOE and Lebanon County Conservation District reviewers to walk the site and present the Preliminary Design Plans on July 21<sup>st</sup>. Reviewers provided comments and suggestions on expediting review. PADEP reviewer was unable to attend. He provided comments separately. Biggest issue is PADEP and District permit fees. QWA does not have a budget to cover the fees.

Follow-up on fees – District will reduce fee from \$500 to \$100. PADEP reviewer suggested having West Cornwall Township be the applicant which would eliminate the fee. QWA to approach Township.

Please let me know if you have any questions.

Sincerely,

Rocky Powell