

Lebanon Valley Conservancy, Inc.

770 Cumberland St. Suite A
Lebanon PA 17042
717-273-6400

July 12, 2020

RA-EPSCROWATERSHEDGR@pa.gov
Scott Williamson, Watershed Manager
Department of Environmental Protection
South-central Regional Office
909 Elmerton Avenue | Harrisburg, PA 17110

Subject: C990000639, Submission of Quarterly Work Progress Report

RE: Project Progress Quarterly Report for the 2nd Quarter 2020, Grant Document/Contract Number C990000639, Water Quality Improvement Grant, **"Snitz Creek No. 2, Quittapahilla Watershed"**, Lebanon Valley Conservancy, Inc.

Dear Scott Williamson:


Enclosed please find our 2nd Quarter Project Progress report for our Grant. Report is for the period 04/01/20 to 06/30/20. We acquired the remaining Krall executed/signed LOA on 03/29/20 and forwarded the LOA to DEP. Also we forwarded all 8ea. executed LOA's as one document on June 22nd 2020 including the Krall's. Application for Reimbursement will be under a separate submittal for the period. We are waiting for official DEP notification to take project of off hold and are submitting the Application for Reimbursement. LVC continues to have hold on Engineering Work and has invoiced for Salary, Administrative and one Contractual item (accounting, taxes and audit) after meeting the criteria for LOA's.

The report and includes the following forms and documents:

- DEP Work Progress Form Report
- Project Status Narrative

If you have any questions, please contact me at 717 821 2021 or email me.

Sincerely;



Edward B. Gibble
LVC President



Work Progress Report (Complete for Each Deliverable – Including those with no activity)

DEP Project Advisor: Scott Williamson Report Period: 04/01/2020 to 06/30/2020

Grantee: Lebanon Valley Conservancy Inc. Document Number: C990000639

Project Name: Snitz Creek No. 2, Quittpahilla Watershed

This Progress Report completed by: (name): Edward Gibble

Deliverable #: 1 Deliverable Title: Snitz Creek Project #2-Design and Permitting

Deliverable % Complete and Status:

Deliverable % complete: 22%. No Design work on project has been done since 7/20/19 when project was placed on hold by LVC because one land owner, Krall, changed his mind on executing the LOA. On 03/29/20 the Krall LOA was signed. The signed LOA was submitted and we are waiting for official DEP notification that project is taken off hold. We submitted all 8ea.required LOA's including Krall's as one document on 6/22/20.

Deliverable #: N/A Deliverable Title: _____

Deliverable % Complete and Status:

Deliverable #: N/A Deliverable Title: _____

Deliverable % Complete and Status:

Deliverable #: N/A Deliverable Title: _____

Deliverable % Complete and Status:

**If the project has more than four deliverables, this page may be duplicated.

Proposed Activities for Next Quarter: Given project is taken off hold, continue on completing work for Task 3, Field Studies and Design Criteria. Start Task 2, Hydraulic, Task 4, Preliminary Design, and Task 6, Local, State and Federal permit Applications.



CLEAR CREEKS CONSULTING

1317 Knopp Road, Jarrettsville, Maryland 21084

(410) 692-2164

June 30, 2020

Mr. Ned Gibble
The Lebanon Valley Conservancy
752 Willow Street, Suite E
Lebanon, PA 17046

Re: Snitz Creek 2 Stream Restoration Project Status Report

Dear Mr. Gibble:

As of July 20, 2019 we had completed a significant amount of work covered by our contract. However, given the concerns raised by the Krall Family regarding their participation in the project, Clear Creeks halted all work on this project. No additional work has been completed since July 20, 2019.

At that point in time Clear Creeks Consulting had submitted the following three invoices for the work completed:

June 25, 2019 - Invoice 2019-23 - \$26,611.00,
July 21, 2019 - Invoice 2019-24 - \$631.12
August 19, 2019 - Invoice 2019-27 - \$2,354.80.

With those invoices Clear Creeks Consulting had billed a total of \$29,596.92 or 19.6% of the total Design and Permitting Phase budget for services for the Snitz Creek 2 Stream Restoration Project.

It is our understanding that as of March 29, 2020 the issues raised by the Krall Family regarding their participation in the project had been resolved. However, we will not be doing any further work until we have received written notification to proceed from TLVC and Clear Creeks Consulting has been paid for all three outstanding invoices.

Please let me know if you have any questions.

Sincerely,

Rocky Powell