

Lebanon Valley Conservancy, Inc.

770 Cumberland St. Suite A
Lebanon PA 17042
717-273-6400

April 15th, 2021

RA-EPSCROWATERSHEDGR@pa.gov
William Severs, Watershed Manager
Department of Environmental Protection
South-central Regional Office
909 Elmerton Avenue | Harrisburg, PA 17110

Subject: C990000639, Submission of Quarterly Work Progress Report

RE: Project Progress Quarterly Report for the 1st Quarter 2020, Grant Document/Contract Number C990000639, Water Quality Improvement Grant, "**Snitz Creek No. 2, Quittapahilla Watershed**", Lebanon Valley Conservancy, Inc.

Dear William Severs:

Enclosed please find our 1st Quarter Project Progress report for our Grant. Report is for the period 01/01/21 to 03/31/21. Our Application for Reimbursement is under another cover and is for the period 01/01/21 to 03/31/21.

The report and includes the following forms and documents:

- DEP Work Progress Form Report
- Project Status Narrative

If you have any questions, please contact me at 717 821 2021 or email me.

Sincerely;


Edward B. Gibble, LVC

Work Progress Report (Complete for Each Deliverable – Including those with no activity)

DEP Project Advisor: William Severs Report Period: 01/01/2021 to 03/31/2021
Grantee: Lebanon Valley Conservancy Inc. Document Number: C990000639
Project Name: Snitz Creek No. 2, Quittpahilla Watershed
This Progress Report completed by: (name): Edward Gibble

Deliverable #: 1 Deliverable Title: Snitz Creek Project #2-Design and Permitting
Deliverable % Complete and Status:

Deliverable % complete: 23%. The Kralls have agreed to accept Cornwall Borough's offer to aquire the land necessary to implement the project. The Kralls have signed the LOA last summer and have been negoioating with the Borough to work out the transaction. To be conservative Clear Creeks our contractor has stop work until the Borough aquires the land.

We will be formally requesting a one year extention for the agreement expiration date of December 31, 2021.

Deliverable #: _____ Deliverable Title: _____
Deliverable % Complete and Status:

Deliverable #: N/A Deliverable Title: _____
Deliverable % Complete and Status:

Deliverable #: N/A Deliverable Title: _____
Deliverable % Complete and Status:

**If the project has more than four deliverables, this page may be duplicated.

1010-FM-GC0060 12/2013

Proposed Activities for Next Quarter: Task 3, Field Studies and Design Criteria. Start Task 2, Hydraulic, Task 4, Preliminary Design, and Task 6, Local, State and Federal permit Applications. Make a request for an extension for project completion to 12/31/2022.

EBJ 4-15-2



CLEAR CREEKS CONSULTING

1317 Knopp Road, Jarrettsville, Maryland 21084

(410) 692-2164

April 11, 2021

Mr. Ned Gibble
The Lebanon Valley Conservancy
752 Willow Street, Suite E
Lebanon, PA 17046

Re: Snitz Creek 2 Stream Restoration Project Status Report

Dear Mr. Gibble:

It is my understanding that the Kralls have finally agreed to accept the Borough's offer to acquire the land necessary to implement the project. The last report I received from Cody Rhoads indicated that the Borough is surveying the property and will finalize the purchase of the land sometime in the next month. I requested that he inform us when the acquisition was completed. After we have received written confirmation that the Borough has acquired the land we will resume work.

As I indicated in my last Quarterly Status Report, it is our understanding that the grant agreement between LVC and PADEP expires on December 31, 2021. I also noted that if we did not resume work by February 17, 2021, it was highly unlikely that we would be able to complete the work covered by our contract with LVC before your contract expires. At this point, I am recommending that LVC request a contract extension. You may want to coordinate with Scott Williamson, PADEP to determine on the appropriate time and manner to submit the request. Hopefully, the Borough will make headway with the Kralls and we can get started before too long.

Please let me know if you have any questions.

Sincerely,

Rocky Powell