

Snitz Creek 2 Project Schedule
(Revised August 14, 2020)

Task	Schedule
Topographic Survey	May 28 – June 28, 2019
Base Map Preparation	June 28 – July 19, 2019
Geomorphologic Assessment	May 28 – June 7, 2019
Environmental and Cultural Assessments	June 27 – July 20, 2019
Kralls refuse to sign Landowner-Grantee Agreement (LOA)	July 8, 2019
PADEP notifies LVC Project is On Hold since signed LOAs had not been submitted	July 30, 2019
Borough makes formal compensation offer to Kralls	February 14, 2020
Kralls sign LOA	March 29, 2020
PADEP notifies LVC that all signed LOAs received and Project no longer On Hold	August 11, 2020
Hydrologic Analysis	August 17 – September 18, 2020
Design Criteria	September 18 – October 2, 2020
Preliminary Design	October 2 – November 27, 2020
Present Preliminary Design to Landowners	December 1 – 4, 2020
Pre-Application Site Visit with Agencies	December 7 – 11, 2020
Final Design Plans	December 14 – January 29, 2021
Hydraulic Analysis	January 29 – February 17, 2021
Final Design Report	February 17 – March 19, 2020
Erosion and Sediment Control Plans	January 29 – February 26, 2021
Construction Documents	February 17 – March 19, 2021
Bid Documents and Contractor Request for Proposal	February 5 – March 19, 2021
Engineer's Review and Seal	March 19 – April 2, 2021
LVC/QWA send RFP and Bid Package to Qualified Contractors	April 5, 2021
Contractor Pre-Bid Site Showing	April 12, 2021
LCCD E&S Permit Application	March 1 – March 12, 2021
LCCD E&S Permit Application Submitted	March 15, 2021
LCCD Review and Approvals	March 16 – 31, 2021
State and Federal Permit Applications	March 1 – April 2, 2021
State & Federal Permit Applications Submitted	April 5, 2021
State and Federal Permit Reviews and Approvals	April 12 – August 13, 2021
Contractor Bid Submittal Deadline	April 30, 2021
LVC/QWA Select Contractor	May 7, 2021
Growing Greener Grant Application for Construction	Late Spring – Early Summer 2021*
Growing Greener Grant Approval	Late Fall – Winter 2021
Borough Deposits Funding Match into Account	
Construction	Early Spring – Summer 2022
As-Built Survey and As-Built Plans to LVC & Borough	Summer 2022

Note:

1. LVC WQ Improvement Grant for Design and Permitting deadline is December 31, 2021
2. Assumes PADEP Accepts Growing Greener Grant applications in 2021